

FIRE ALARM INSPECTION

FACP

- Notify Dispatch
- Panel Location
- Set up Panel in English
- Smoke Detector above Panel
- Check Dates on Battery

Electrical Panel

- Proper ID @ Alarm Panel
- Proper ID @ Panel Breaker
- Breaker lock on device
- Disconnect AC Power to FACP

Live Alarm Test

- Insure System in is Live Mode System Normal
- Activation in 30-45 Seconds

Verify Trouble Signals

- Put in Test Mode
- Check Cellular Dialer or GSM Radio
- Audible & Visual on Water Flow
- Check Strobes
- Check Horn
- Check Pull Stations
- Flow switch
- Remove Devices, verify trouble signals

Verify Supervisory Signal

- 1/4 Turn Tamper Control Valve
- The Pit OS&Y totally closed and opened
- The PIV totally closed and opened