

UNDERGROUND FIRE LINE INSPECTION

- Tamper Switch in pit
- Top of pipe is to grade 1 ft. below frost line
- 30 in. min cover
- 36 in. min cover under driveway
- Verify Gravel
- Verify Kicker
- Verify Double Back Flow Assembly
- Hydrostatic – 200 for 2 hrs.